

Precast Concrete Pavement *Background Concepts*

Project 1517

FHWA, CTR & TxDOT

Gary Graham

November 15, 2001

Project Background

- ◆ CTR contracted by FHWA/TxDOT to investigate the feasibility of using **precast panels** for highway construction
- ◆ Two aspects are emphasized:
 - expedited construction
 - high performance i.e. 30-40 year life

Primary Objectives

- ◆ Identify existing and/or develop new methods to **expedite** highway construction through the use of **precast** construction techniques.
- ◆ The proposed method should be able to have a **design life of 30 or more years**.

Secondary Objectives

- ◆ Determine the current state-of-the-art
- ◆ Identify possible concepts for a precast pavement
- ◆ Feasibility analysis for the identified concepts
- ◆ Recommendations for future implementation
- ◆ Guidelines for performance monitoring


Benefits

- ◆ Expedited construction
- ◆ Reduced user cost

User Costs



Pavement Type	Daily User Costs
CRCP/JCP	\$380,000
Precast	\$1,800

Benefits





Over-capacity
Roadway Capacity

Benefits



Benefits



Benefits

- ◆ Expedited construction
- ◆ Reduced user cost
- ◆ Reduced thickness of sections (prestressed pavement)
- ◆ Controlled concrete fabrication conditions
- ◆ Improved performance

Expert Panel: Primary Recommendations

- ◆ Expediting construction
 - Lane closure at 8:00 pm
 - Reopening for traffic 5:00 am next day
- ◆ Focus on full-depth panels **without BCO**
 - Using precast panels with a BCO will extend construction time due to the additional paving operation required
 - Possible to get a smooth ride without a BCO

Expert Panel: Primary Recommendations

◆ Panels

- Size: About 24ft x 12ft x 8 inch
- Weight: Less than 12-15 tons
- Flexibility with concrete mix and panel treatment in a precast plant
 - Use of lightweight aggregate
 - Use different aggregates in panels
 - Match-casting of panels
 - Surface treatment of panels (tining, etc.)

Expert Panel: Primary Recommendations

◆ Panel Joints


- Use of tongue-and-groove joints is possible
- Epoxy is required on panel joints

◆ Leveling

- Place AC leveling coarse - plane if necessary
- Leveling devices are unnecessary
 - Use shims if anything
- Improve ride quality by grinding the joints after assembly

Expert Panel: Primary Recommendations

- ◆ Use prefabricated ramps to aid with turning traffic on the sections
- ◆ Ramps are reusable



Expert Panel: Further Investigation

- ◆ Use of an asphalt leveling course
- ◆ Methods for joining panels
- ◆ Materials for filling voids beneath the panels
- ◆ Use of different aggregates in the panels
- ◆ Accommodation of horizontal and vertical curves
- ◆ Use of bonded (grouted) vs. unbonded post-tensioning tendons

Concept for Precast Pavement

- ◆ 8" Full Depth precast panels




- Base Panels
- Joint Panels
- Central Stressing Panels


Concept for Precast Pavement

- ◆ Ducts for post-tensioning are cast into the panels
- ◆ Panels are pretensioned (40 - 45 psi) in the transverse direction during fabrication


Base Panel



Joint Panel




Expansion Joint Detail (Joint Panel)



*
L4 x 3 x 1/4


Central Stressing Panel



Concept for Precast Pavement

- ◆ Joints between precast panels
 - Match-cast, keyed edges to aid with:
 - alignment of panels
 - load transfer
 - Epoxy along joint to aid with:
 - pavement continuity (tensile strength)
 - lubrication of keys for assembly
 - sealing of joint


Joint Between Adjacent Panels



Concept for Precast Pavement

- ◆ Surface preparation
 - 2” ACP layer as leveling course, plane/grind if necessary
 - Place single layer of polyethylene as friction reducing membrane
- ◆ Slab length (between expansion joints)
 - Max: 340 ft for summer placement
 - Max: 440 ft for winter placement


Panel Assembly



Joint Panel

Base or existing pavement

Panel Assembly




Joint Panel Base Panel C.S. Panel Base Panel Joint Panel


Concept for Precast Pavement

- ◆ Strands are anchored at the joint panels and threaded through ducts in panels
- ◆ Panels are “strung together” and post-tensioned longitudinally
 - 195 - 255 psi prestress, depending on slab length and support conditions

Panel Assembly



Panel Assembly



Feasibility Conclusions

- ◆ It appears that the use of precast panels is a feasible method to expedite highway construction
- ◆ The proposed method should meet the requirements for durability and expedited construction
- ◆ CTR will continue to evaluate the feasibility of this and other concepts

Feasibility Conclusions

- ◆ RECOMMENDED IMPLEMENTATION ON:
 - Highway sections in Texas and California
 - Intersection in Texas



IMPLEMENTATION

IPR 1517

- ◆ First tests section on inactive roadway
- ◆ Austin District, IH 35 project, change order frontage road, north of Georgetown
- ◆ IPR Funding approximately \$1.6 Million
- ◆ Granite Construction, Texas Concrete

Implementation Section

- ◆ Full Roadway width panels 10' x 36'
- ◆ Partial Roadway width panels
 - Post tension in longitudinally and transversely?
 - $10' \times 16' + 10' \times 20' = 10' \times 36'$
 - Five 250' (approx.) segments of full & partial

Casting Panels

- ◆ Texas Concrete Products - Victoria, Texas
- ◆ Base, End and Stressing Panels

